

Table 4. Proposed Staging

Stage	Details
Stage 1	<ul style="list-style-type: none"> • Minor refurbishment to Granda Room in Belmont House • Fit-out of basement room in Belmont House to house archives temporarily • Construct vehicle turnaround and main communication room shell at west end of Xavier Building
Stage 2	<ul style="list-style-type: none"> • Medical centre use to be temporarily relocated to current main admin building • Admin use to be temporarily relocated to current consulting rooms • Chapel use to be temporarily relocated to room in Belmont House • Demolish all structures proposed for demolition except for Food Services Unit, St Pauls Unit and consulting rooms
Stage 3	<ul style="list-style-type: none"> • Construct all new facilities
Stage 4	<ul style="list-style-type: none"> • Occupy new facilities
Stage 5	<ul style="list-style-type: none"> • Refurbish Xavier Centre to accommodate medical centre and CTC • Minor refurbishment to room on east side of Belmont House (change kitchen to public room)
Stage 6	<ul style="list-style-type: none"> • Refurbish main admin building to accommodate pharmacy and chapel
Stage 7	<ul style="list-style-type: none"> • Demolish St Pauls Unit, Food Services Unit and consulting rooms
Stage 8	<ul style="list-style-type: none"> • Refurbish St Paul's Annex building to accommodate offices and arts and crafts